

ANGEL LABS LLC
 24332 NORTH WATKINSON RD.
 ACAMPO, CA. 95220
 Phone: (209) 365-6306

"Standard Dyno Test" from test 4-2-04 run 1.sfd

Test Information:

File Name: 4-2-04 run 1.sfd (SF750.cfa)
 Data Page: Standard Dyno Test - 23 lines total
 Date Saved: Apr 2, 2004

Test Description:

Miti Engine 4/02/04 8 ports 1st lines

EngSpd rpm	EngPwr Hp	EngTrq lb-ft	Oil P psi	Air P psi	InletT degF	LH Exh degF	RH Exh degF	Time-M Minute
587**	44	394	138.9	157	72	71	69	24
640	71	586	128.0	157	72	71	69	24
671	74	582	127.1	166	72	71	69	24
759	103	712	125.9	155	72	70	69	24
809	122	794	127.5	154	72	70	68	24
847	131	812	129.3	153	72	70	67	24
856	133	814	130.7	152	72	70	66	24
868	134	813	133.4	150	72	70	64	24
855	132	811	132.6	149	72	70	63	24
842	129	808	137.3	148	72	70	62	24
845	129	802	148.8	146	72	69	61	24
833	126	796	149.1	144	72	69	59	24
828	125	790	149.1	142	72	68	57	24
828	123	783	149.1	140	72	67	56	24
823	122	777	149.1	138	72	67	54	24
812	117	756	149.1	136	72	66	54	24
779	103	693	149.1	135	72	66	53	24
789	112	746	149.1	134	72	65	52	24
810	117	758	149.1	132	72	64	51	24
803	115	753	149.1	130	72	64	48	24
716	82	605	149.1	126	72	63	46	24
691	79	599	149.1	125	72	62	45	24
563**	44	410	149.0	124	72	61	44	24
Max**	134	814	149.1	157	72	71	69	24